



DECEMBER 2025 – FACILITY DEPARTMENT REPORT

1. Executive Summary

December 2025 marked a strategic close to the operational year at Ilorin Innovation Hub (IIH). The month featured selective programmes, critical power infrastructure upgrades, and detailed facility assessments in preparation for future expansion and the annual year-end shutdown.

Key achievements included the full commissioning of the electrical transformer, delivery and commissioning of a 55KVA JMG generator, installation of six (6) solar street lights, and installation of a comprehensive power changeover system integrating solar, generator, and utility power sources.

Although the Hub experienced intermittent power outages caused by instability in the solar Power Control System (PCS), these challenges were effectively managed through manual resets and generator backups. Janitorial and security operations remained smooth throughout the month. Additionally, facility inspections highlighted the need for space optimization and furniture upgrades.

The Hub's landscape experienced seasonal dryness due to Harmattan conditions, drawing attention to the need for improved dry-season landscape management. IIH was successfully shut down for the year on December 23rd, 2025, following final inspections, a comprehensive carpentry audit, and security handover.

2. Background

Ilorin Innovation Hub continues to function as a centre for innovation, training, collaboration, and youth development. Activities in December focused primarily on:

- Closing-year programmes
- Stabilization and upgrading of power infrastructure
- Facility assessments for future growth and expansion
- Preparation for the annual year-end shutdown

The Facility Department coordinated power management, logistics, janitorial services, security operations, and general facility upkeep to ensure a safe, functional, and professional environment throughout the month.

3. Events & Programmes

December 6 – Meet the Leaders (Pitch Hall)

- Hall setup and seating arrangement
- Sound system setup and testing
- Janitorial support before and after the event
- Security oversight for speakers and participants

December 11–12 – Animation Training (WS2)

- Training space preparation
- Seating and power distribution
- Cleaning support during and after sessions

December 13 – Multiple Events

AWS Student Competition

- Technical setup
- Seating arrangement
- Power and facility support

ProdAcademy Graduation (Pitch Hall)

- Full hall arrangement
- Sound system setup
- Post-event cleaning and restoration

IIH Mix & Mingle

- Evening event coordination
- Seating and lighting support
- One multipurpose chair damaged during the event

December 16 – Kwara State Youth Leadership Programme (Day 1)

- Hall setup and seating
- Power supply management
- Janitorial and security support

December 17 – Kwara State Youth Leadership Summit (Day 2)

- Continued logistics coordination
- Cleaning and security operations

December 18 – DSS Insecurity Awareness Event

- Controlled access and security-sensitive setup
- Seating, sound system, and facility readiness

Recurring Activities

- **Learn2Earn Programme:** Officially concluded for the year during December

4. Facility Operations (Works & Maintenance)

Power & Electrical Systems (Throughout the Month)

- Recurrent malfunctioning of the solar PCS caused intermittent power outages
- Temporary resets and generator deployment were used to maintain operations

Transformer Works

- Transformer installation commenced in November
- Full commissioning completed in December, significantly improving overall power stability

Finishes Works

- Painting of the generator house completed
- Screeding works carried out in the elevator area

December 5

- Delivery of a 55KVA JMG generator
- Repair of female toilet pressing tap connector

December 15 – Space & Facility Inspection

- Joint inspection conducted with Mr. Kazeem
- Assessment focused on:
 - Space management and optimization
 - Furniture adequacy
 - Strategies to accommodate increased user numbers

December 16 – Professional Assessment & Power Commissioning

- MD visited the Hub with external professionals
- Detailed measurements and spatial analysis conducted for:
 - Future furniture placement
 - Workspace reconfiguration
 - Capacity planning across halls, lounges, and workspaces
- Testing and commissioning of the 55KVA JMG generator completed

December 17

- Installation of six (6) solar street lights across the Hub compound to improve visibility and security

December 21

- Installation of a power changeover system integrating:
 - Solar power
 - Generator supply
 - Utility power
- Enhanced electrical safety and operational flexibility

December 23 – Final Day Operations & Carpentry Audit

- **Carpentry Assessment:** A professional carpenter arrived on-site to conduct a comprehensive facility audit.
- **Backdrop Replacement:** The carpenter took detailed measurements for the replacement of the backdrop in the Big Hall to ensure a modernized look for the new year.
- **Repairs Identification:** Identified specific areas requiring woodwork repairs, including hinges, cabinets, and loose fittings. These areas were marked for immediate attention upon reopening.
- IIH officially closed for the year at 12:00 PM
- Final facility inspections conducted
- Non-essential systems shut down
- Security lockdown and handover completed

5. Janitorial & Security Summary

Janitorial Services

- Daily cleaning of offices, halls, restrooms, and outdoor areas
- Event-specific cleaning support provided throughout December
- Hygiene standards maintained up to the year-end closure

Security Operations

- Smooth and incident-free security operations throughout the month
- Controlled access during DSS and leadership events
- Facility fully secured ahead of annual shutdown

6. Challenges & Mitigations

- **Solar PCS Instability:**
Recurrent system faults caused intermittent power interruptions; mitigated through generator backup and manual resets.

- **Power Reliability:**
Significantly strengthened through transformer commissioning, generator deployment, and changeover system installation.
- **Furniture Damage:**
One multipurpose chair damaged during the IIH Mix & Mingle event.
- **Capacity Constraints:**
Identified during inspections, indicating the need for space reconfiguration and furniture upgrades.
- **Landscape Degradation (Dry Lawns and Green Areas):**
The Hub's landscape experienced visible dryness and loss of greenery during December. While this condition is partly due to Harmattan weather and reduced soil moisture, limited dry-season irrigation contributed to the deterioration. This highlighted the need for a more structured landscape maintenance approach during dry periods.

7. Outcomes & Achievements

- All December programmes successfully hosted
- Electrical transformer fully commissioned, improving overall power stability
- 55KVA JMG generator delivered, tested, and integrated
- Six (6) solar street lights installed, enhancing security and nighttime visibility
- Power changeover system installed, improving electrical safety and flexibility
- Facility and space assessments completed for future planning
- **Carpentry Audit Completed:** Measurements for Big Hall backdrop and identified repairs documented for January execution.
- Learn2Earn programme formally concluded for the year
- Hub safely secured for year-end shutdown

8. Recommendations

- Conduct a comprehensive technical audit of the solar PCS to resolve recurring faults
- Implement space reconfiguration and furniture upgrades based on professional assessments
- **Carpentry Execution:** Proceed with the replacement of the Big Hall backdrop and repair identified woodwork issues as measured on Dec 23.
- Replace damaged furniture and conduct a full asset condition review
- Establish routine maintenance schedules for transformer, solar, and generator systems
- Develop a structured landscape management plan, including dry-season irrigation, soil conditioning, and consideration of drought-resistant grass species
- Conduct pre-reopening inspections before resumption of January operations

9. Conclusion

December 2025 concluded the year on a strong operational note for Ilorin Innovation Hub. Despite solar-related power challenges and seasonal landscape degradation associated with Harmattan conditions, the Facility Department successfully delivered critical infrastructure upgrades, conducted a final day carpentry and facility audit, maintained safe operations, and supported all scheduled programmes. With the transformer fully commissioned, generator operational, additional solar lighting installed, and a clear maintenance roadmap for January, IIH is well-positioned for a stable, functional, and efficient reopening in the new year.